

No	Name of the Project	DS Division	GN Division	Sector													Name of Minister / Member of Parliament/ Officer who proposed the project	Length(k.m/m.)/ Area (/sq.m.)	Approved Amount (Rs, Mn.)	Implemen-ting Agency	Name of the Contractor/ Society	Progress											No. of Beneficiaries	Remarks						
				Financial		Physical **																																		
				Expenditure (Rs. Mn.)	%	A	B				C	D	E	F	G																									
							B1	B2	B3	B4																														
12	Taring road sConcreting the road surface of Banwelthuduwa at Maddewila	DS Welivitiya	193 B Maddewila	1															Member of Provincial Council Mr.Jayantha Jayaweera		2.00	Divisional Secretary																	1	
13	Concreting the road surface of Vidyalamawatha at Nambaraaththa	DS Welivitiya	193 C Nambaraaththa	1															Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																		
14	Concreting the road surface of Kithulakanda road at Nambaraaththa	DS Welivitiya	193 C Nambaraaththa	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																	1		
15	Concreting the road surface of Mr.Karunasena Beruwala house at Nambaeaththa	DS Welivitiya	193 C Nambaraaththa	1														Member of Provincial Council Mr.Jayantha Jayaweera		0.50	Divisional Secretary																	1		
16	Taring road sConcreting the road surface of Galdola road at Nambaraaththa	DS Welivitiya	193 C Nambaraaththa	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																			
17	Development concreting road Hamingala Puwakgaha hena bund at Hamingala	DS Welivitiya	193 D Hamingala	1														Member of Provincial Council Mr.Jayantha Jayaweera		2.00	Divisional Secretary																			
18	Concreting the road surface of Udadeniya kanda at Nugethota	DS Welivitiya	193 E Nugethota	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																	1		
19	Concreting the road surface of Bokurukotuwa at Miriswaththa(Near the house of Mr.Kalansooriya)	DS Welivitiya	193 F Miriswaththa	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																	1		
20	Concreting the road surface Near the temple at Pathawelivitiya road at Pathawelivitiya	DS Welivitiya	196 Pathawelivitiya	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																	1		
21	Concreting the road surfaceof Janaudana gammanaya road at Pathawelivitiya	DS Welivitiya	196 Pathawelivitiya	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																	1		
22	Concreting the road surface infront road at Mrs.Ariyawathi Ponseka's house at Waduwelivitiya	DS Welivitiya	193 C Waduwelivitiya North	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																	1		
23	Concreting the road surface of Rukaththanagoda road at Waduwelivitiya	DS Welivitiya	196 A Waduwelivitiya south	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																			

No	Name of the Project	DS Division	GN Division	Sector											Name of Minister / Member of Parliament/ Officer who proposed the project	Length(k.m./m.)/ Area (/sq.m.)	Approved Amount (Rs, Mn.)	Implementing Agency	Name of the Contractor/ Society	Progress												No. of Beneficiaries	Remarks				
				RA	EL	SF	PG	MI	RE	RC	SW	HD	SE	WS						OI	Financial		Physical **														
																					Expenditure (Rs. Mn.)	%	A	B				C	D	E	F			G			
																								B1	B2	B3	B4										
24	Tilling the Gangaramaya temple sangawasaya at waduvelivitiya south	DS Welivitiya	196 A Waduvelivitiya south								1							Member of parliament Mr.Piyasena Gamage		0.50	Divisional Secretary																
25	Concreting the road surface of parala kepuhena road (along to Mr.Chandrasiri's house)at Paththawelivitiya	DS Welivitiya	196 B Paththawelivitiya North	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary						1										
26	Concreting the road surface of Janasawi mawaththa at Paththawelivitiya	DS Welivitiya	196 B Paththawelivitiya North	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary						1										
27	Concreting the road surface of Agaliya south middle road (Dikwaththa road) at Agaliya	DS Welivitiya	197 Agaliya	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary						1										
28	Concreting the road surface of Nawalakanda road at Ethkandura	DS Welivitiya	223 Ethkandura	1														Member of Provincial Council Mr.Jayantha Jayaweera		2.00	Divisional Secretary																
29	Developpos and concreting road of Hunnawila road to near road Mr.Channa Millawithanachchi's house at Thanabaddegama	DS Welivitiya	223 B Thanabaddegama	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.00	Divisional Secretary																
30	Drinking water project Diyadotha	DS Welivitiya	223 B Thanabaddegama													1		Member of parliament Mr.Piyasena Gamage		1.00	Divisional Secretary																
31	Concreting the road surface of Gurugodella road at Divithura	DS Welivitiya	223 A Divithura East	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.50	Divisional Secretary																
32	Concreting the road surface of Dedivila rendawaththa road at Divithura east	DS Welivitiya	223 A Divithura East	1														Member of Provincial Council Mr.Jayantha Jayaweera		0.50	Divisional Secretary						1										
33	Concreting the road surface Dedivila 17 1/2 road at Divithura east	DS Welivitiya	223 A Divithura East	1														Member of Provincial Council Mr.Jayantha Jayaweera		0.50	Divisional Secretary						1										
34	Taring road surface of in front of kovila road at parana janapadaya	DS Welivitiya	223 c parana Janapadaya	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.50	Divisional Secretary																
35	Developing and taring road surface of to housing scheme of Ranjan wijerathna in Divithura waththa at parana janapadaya	DS Welivitiya	223 c parana Janapadaya	1														Member of Provincial Council Mr.Jayantha Jayaweera		1.50	Divisional Secretary																

No	Name of the Project	DS Division	GN Division	Sector											Name of Minister / Member of Parliament/ Officer who proposed the project	Length(k. m/m.)/ Area (/sq.m.)	Approved Amount (Rs, Mn.)	Implementing Agency	Name of the Contractor/ Society	Progress										No. of Beneficiaries	Remarks				
				RA	EL	SF	PG	MI	RE	RC	SW	HD	SE	WS						OI	Financial		Physical **												
																					Expenditure (Rs. Mn.)	%	A	B				C	D			E	F	G	
48	Proposed Name to power supply Mr.P.H.Eladin	DS Welivitiya	193 C Nambaraaththa		1												0.03	Electricity Board	Electricity Board																
49	Proposed Name to power supply Mr.G.Lahiru Madushan	DS Welivitiya	193 C Nambaraaththa		1												0.03	Electricity Board	Electricity Board																
50	Housing Project	DS Welivitiya	276 GS Div									276					27.60	Divisional Secretary	Divisional Secretary																
Total				31	8	0	5	0	0	4	0	276	0	1			70.34				0	17	4												

* Projects should be categorized for following sectors

RA- Rural Access

EL- Rural Electricity

SF- Sanitary Facility

PG- Play Ground

MI- Minor Irrigation

RE- Rural Economy

RC- Religious Center Development

SW- Social Welfare

HD- Housing Development

SE- Sola Electricity

WS- water Supply

OI- Other Infrastructure

** Physical progress

A - Estimates are being / to be prepared

B - For Constructions : B-1= Estimates Approved & Bid Documents Prepared, B-2= Quotation / Bid called, B-3= Quotation / Bid Received, B-4= Contract Awarded

Other: Identified Institutions/ CBO's to provide Goods / Instruments, Obtain required list of goods, Estimated prepared

C - For Constructions : Start construction work,40% completed, Other : placed order for goods

D - For Constructions : 60% completed Other : Received goods /instruments as per the order

E - For Constructions 80% completed Other : Received goods /instruments as per the order

F - For Constructions 99% completed Other : Completed lists of goods and beneficiaries

G - For Constructions 100 Completed Other : Issued goods and instruments to identified institutions/CBOs